Reproduced from the holdings of the National Archives
Pacific Southwest Region

405770

ESIDENT	
EXEC VICE PRES	
V PRES & GEN MGR	
CH FISCAL OFFCR	
ASST GEN MGR	I
OPER-CONST	I
INDUS RELATIONS	
PROCUREMENT	
ESTIMATING	
OFFICE MANAGER	
DIR OF ENGRNG	
[illegible] ENGR	
[illegible] ENGR	
[illegible] (994)	I
SALES DIVISION	
ADMIN [illegible]	
SECURITY	

SENT **PRIORITY**

DISPATCHED
FEB 22 1954
HOLMES & NARVER
INCORPORATED
MSGCEN

PP UNPJA

DE LA254/UWLX 02

P 222343Z

FM HOLMES AND NARVER LOSA

TO HOLMES AND NARVER ENIWETOK

AEC GRNC

NOW NAM ONE ZERO SIX SEVEN PD CNENOWETN TO CORAY PD REUR ENGMSG SIX SEVEN FOUR NINE PD LEAD IN EXISTING SILL BLOCKS CAN BE REMELTED AND RECAST WITHOUT ANY CHANGE IN PHYSICAL CHARACTERISTICS PD SILL BLOCKS MUST BE CAST MONOLITHIC PAREN APPROX FOUR ZERO LBS PAREN AND LEAD POURED AT TEMPERATURE BETWEEN SIX TWO ZERO AND EIGHT ZERO ZERO DEGREES FARENHEIT PD MOLDS WILL BE AIRLIFTED WITH NEW SILL BLOCKS PD MEMO FOLLOWS

22/2348Z

REPOSITORY NATIONAL ARCHIVES PACIFIC SOUTHWEST REGION
COLLECTION RG 326 ATOMIC ENERGY COMMISSION
BOX No 199624 (#608) A16334 326-65V0170
FOLDER ELMER GENERAL JOB 884 PROJECT ENGINEERING FILE

BEST COPY AVAILABLE